



CHANGE ORDER

Date 07/12/2010

Change Order #6 Parapet Cap Flashing and Repair

Job # 23257

Customer City of Delano

Job Address 140 Bridge Ave. - Delano, MN 55328

Description of Work We will perform roof repairs and parapet flashing as detailed in architectural drawing SK.1. Our scope of work associated with the parapet repair area to include sheathing replacement, membrane and coverboard repair/ replacement, membrane flashing up and over new parapet, wood nailer with tapered shim and 24ga. pre-finished steel cap metal with concealed cleat at outside face. Additionally, we may need to modify the new gutter at this location.

Note: Gutter and downspout installation to be done as per contract.

Note: We exclude all masonry work.

Note: Temporary waterproofing of building in area below parapet repairs, while under construction, to be done by others.

\$2,378.00

Not Accepted

Approved by

_____ *Customer*

_____ *Date*

Les Jones Roofing, Inc.

Date

[Signature] *7/12/10*

All specifications and payment terms remain the same as stated in your contract.

941 W. 80th Street Minneapolis, MN 55420 952-881-2241

Fax 952-881-7009